

DSI DC

STATE INDUSTRIAL & INFRASTRUCTURE DEVELOPMENT CORP. LTD.
T. C. BUILDING, WAZIRPUR INDUSTRIAL AREA, DELHI-110052

OFFICE OF THE EXECUTIVE ENGINEER (CD-XVII)

No. DSIIDC/EE(CD-XVII)/2014-15/

Dated: 22/12/2014

To,

Sh. Ravi Prasad,
General Manager,
M/s Ramky Infrastructure Ltd.
Ramky House, Gulmohar Avenue,
Rajbhawan Road, Somajiguda,
Hydrabad-500082.

Sub: Construction of Low Cost Housing for Urban Poor / Slum Rehabilitation at Bawana-III (Pooth Khurd) Delhi, comprising of 6480 EWS houses in (G+4) Phase-I.

Agmt. No.: - DSIIDC/CD-XVII/Agreement/LCH, Poothkhurd, Phase-I/2011-12/01 dated 24.10.2011.

Dear Sir,

Reference to your letter no. RIL/BD-DL-11-030/PO/183 dated 19.12.2014 in connection with the grant of extension of time for completion of the work for "Construction of Low Cost Housing for Urban Poor / Slum Rehabilitation at Bawana - III (Pooth Khurd) Delhi comprising of 6480 EWS Houses in (G+4) Phase I.

The date of completion for the above mention work was 14.04.2013 as stipulated in the agreement dated 24.10.2011, which was provisionally extended upto 31/12/2014..

Now Provisional extension of time for completion of the above mention work is granted upto 30.06.2015 without prejudice to the right of the Government (DSIIDC) to recover liquidated damages in accordance with provision of Clause "2" of the said agreement dated 24.10.2011. Provided notwithstanding the extension hereby granted, time is and shall still continue to be essence of the said agreement.

Yours faithfully,



(P.K. Agrawal)

Executive Engineer (CD-XVII)

Copy to: -

1. CE (III) for information please.
2. SE (H-I) for information please.
3. DAO (H)
4. Master File

(P.K. Agrawal)

Executive Engineer (CD-XVII)